





		CUMMINS-WAGNER		SEWER SYSTEM
Data		100% Employee Owned		SEVVER STOTEN
Project:		E-One Installation Checklist & Date Confi		
Address/Location: _	_		Contact:	
Serial Number(s):		Phone #		
Yes				
	٦ ^{1.}	<u>Burial</u> The pallet is removed from the station		
		There is at least 6" of naturally rounded stone bedding t	the hole	
		The station is perfectly level		
	i	The top of the station is at least 2" - 3" above <i>final</i> grade	<u>a</u>	
	ī	Backfill material is free of clay, rocks, roots, etc	-	
	_	The station is properly ballasted by:		
		Precast ballast (BEST)		
		Pour-in-place (GOOD)		
	2.	Inlet		
	٦	The inlet pipe(s) is(are) straight entering the station		
	_	There is no more than 3" of pipe inside of the station		
	┪	The inlet grommet is secure and water tight		
<u> </u>	⊿ <i>3.</i>			
	٦ .	The discharge line is installed and free of leaks		
一		The check valve and curb stop assembly are installed properly (directional)		
	All valves in the discharge line and inside the tank are open			
		Redundant check valve installed (indoor stations only) All discharge pipe and fittings are rated for 200+ psi		
	┙	Station		
	_ -7 .	EQD & Equalizer are hung at the top of the station		
	-	The pump is plugged into the EOne supply cable		
	╡	Station is free of dirt, rocks and any other foreign debris		
	⅃ 5.	Electrical		
	٦	Panel is mounted 3' to 5' off the ground		
	Ī	Alarm panel is only penetrated through the bottom		
	Ī	Feed breaker is a dedicated 30 AMP double pole breaker		
	Ŧ.	240V (NOT 208V) is available from the 10/3 with ground	feeder wire (Buck Boost	
	_	installed for 208V applications)		
		The EOne supply cable is a continuous run from the tank	to the control panel without	
		any splices		
		For direct buried cables, the cable is sleeved in conduit 2	2' into the ground with 6"-12"	
	_	settling loop on both the tank side, and the alarm panel	side	Please note:
	╛	There is at least 2' of supply cable left in the station		If an inspection fails
<u>_</u>	╛	Conduit in the panel is sealed with duct seal (not caulkin	ng)	due to inadequate o
<u></u>	╣	All liquid tight cord grips (hummel connectors) are tighted	ened	improper .
		Remote Sentry installed (indoor stations only)		installation, a re-
Rea	ques	ted Start Up Date:		inspection will incur
•	-	eek schedule lead time) **Technicians must have access to powe	ar and water	additional charges
		nust be completed, signed, and returned to FR Mahony before sto		for travel and labor

Requested By: Signature:

Return to Jan Balicki at (email) jbalicki@frmahony.com or (fax) 508-765-1244