

10901 Pump House Road Annapolis Junction, MD 20701-1125 Balt.(410) 792-4230 • Wash.(301) 953-9370 Fax: (301) 490-7156

Mechanical Equipment Sales & Service

AIR COMPRESSOR START UP REQUEST

Return This Form via Email MDSERVICESUPPORT@CUMMINS-WAGNER.COM or Fax# 301-490-9518

| Project Name: | | | | | | C-W Sa | les Engineer: | | | |
|---|----------------------|-------------|----------------------|-------------------|--------------------------|--------------|---------------|-----------|----------|-----------|
| Contractor: | | | | | | 1 | | | | |
| Address: | | | City: | | State: | | Zij | Zip Code: | | |
| Jobsite Contact: | | | | Jobsi | te Contact Number: | | | | <u> </u> | |
| Project Manager: | | | Proje | ct Manager Phone: | Office | | Cell: | | | |
| | | | | | | I | | l | Yes | No |
| 1. Confirm | all permanent elect | trical conn | ections have been co | omplete | d. | | | | 1 es | <u>No</u> |
| | | | piping connections | | | | | | | |
| 3. Confirm t | hat all necessary p | permanent | inlet piping connect | tions are | e complete. (if Applica | able) | | | | |
| 4. Confirm | that all necessary p | ermanent | water connections p | oiping co | onnections are complete | te. (if App | olicable) | | | |
| | | | drain line piping is | _ | e. | | | | | |
| | | | te contact with floo | | | | | | | |
| 7. Confirm, if isolation is used check that flexible piping is used on both inlet & outlet piping connections. | | | | | | | | | | |
| 8. Confirm, Dryer equipment is completely connected, wired and piped, (if included) | | | | | | | | | | |
| 9. Confirm Service Disconnect is with required distance from equipment. | | | | | | | | | | |
| 10. Confirm, Maintenance access acceptable for unit and components per manufacturer's instructions. 11. Check, any associated receiver tank has appropriate size relief valve. | | | | | | | | | | |
| | - | | | | installation and proper | ·ly protecte | ad. | | | |
| 12. If firstance | u outside, has the c | <u></u> | been approved for t | outside i | instanation and proper | Ty protecte | | | | |
| | | | | <u>Co</u> 1 | mpressor Informatio | <u>n</u> | | | | |
| Pump Tag: | | | | | | | | | | |
| Make: | Model Number: | | | | | | | | | |
| | | | | Seri | al Number: | | | | | |
| Voltage: | | Phase: | | Hor | sepower: | | | | RPM: | |
| Insulation Class: | B F H | | Premium Eff. Motor: | | Yes | | | No | | |
| Motor Enclosure: OD | | 3 | TEFC | | Compressor Location: | | Inside | | Outside | |
| Comments: | | L | | ı | | <u> </u> | | L | | - |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| Authorized Signat | ure: | | | | Date: | | | | | |
| | | | | | | | | | | |
| | | | | | | | | | | |
| Printed Name: | | | | | Title: | | | | | |

I hereby authorize request for Start-Up services. I acknowledge that all equipment that is deemed not ready for requested service is subject to additional cost to complete.