

10901 Pump House Road Annapolis Junction, MD 20701-1125 Balt.(410) 792-4230 • Wash.(301) 953-9370 Fax: (301) 490-7156

Mechanical Equipment : Sales & Service

START UP / TRAINING REQUEST FORM

Return This Form via Email MDSERVICESUPPORT@CUMMINS-WAGNER.COM or Fax# 301-490-9518

							_					
	of Service Reque se check appropriate b		Start Up:]	<u> Fraining:</u>			Requested Date			
Contractor: C-W Sales Engineer:												
						1	C-W Sales Eligi	neer.				
Project Na	<u>ame:</u>											
Address:		C						State:		Zip Code:		
Jobsite Co	ontact:						Jobsite Contact Number:					
Project Ma	anager:						Project Manager Phone:			Cell:		
Equipment to be Started / Demonstrated (Please list equipment Model Number, Horse Power or Btu's)												
Hydronic				. 1 41						<u> </u>	<u>'es</u>	<u>No</u>
	 Confirm <u>all</u> Pumps are piped and mounted correctly. Check that the suction or discharge lines are not forced into position. 											
	 Check that there is a strong, rigid support for the suction and discharge lines. 											
4. Confirm all Pump bases are properly secured and grouted to concrete foundation.												
 Inspect Area around pump for recommended service clearance. 												
S. Pipe union/flanges located to allow pump removal.												
 If isolation is used check that flexible piping is used on both the suction and discharge sides of the pump. 												
	Pipes are supported independently of the pump. 8. Pipes are supported independently of the pump.											
9.		ation installed allows for service.										
10.	Maintenance access acceptable for unit and components per manufacturer's instructions and/or specifications.											
11.												
12.		that the vent slots on the sides and bottom of the bearing assembly are uncovered and completely open.										
												<u> </u>
D-9	· Water Heaters										700	l No
1.			etart un?								'es	<u>No</u>
2.		the units ready for start up? n <u>all</u> units piped in correctly, per the installation & operation manual?										
3.	·——	the units properly vented per the installation & operation manual?										
4.		units adequately provided with Combustion air piping? Or Louver?										
5.		e units gas piping correctly piped per installation and operation manual?										
6. Are units completely wired & power available for operation?												
	r		*	1								1
	A41	C! 4						D . 4				
	Authorized	Signature:						Date	e:			
Printed Name: Title:								e:				

I hereby authorize request for Start-Up and/or alignment. I acknowledge that all equipment that is deemed not ready for requested service is subject to additional cost to complete start-up and/or alignment.